GOVERNMENT OF INDIA
STATISTICS AND PROGRAMME IMPLEMENTATION
LOK SABHA

UNSTARRED QUESTION NO:1538
ANSWERED ON:02.08.2000
CENTRALLY SPONSORED PROJECTS IN BIHAR
RAJO SINGH

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

(a) the names of Centrally Sponsored Projects started in Bihar;

(b) the number out of them completed within the time limit;

(c) the amount spent thereon so far;

(d) the number of projects lagging behind; and

(e) the extent to which cost of these projects has been escalated as a result thereof?

Answer

MINISTER OF STATE IN THE MINISTRY OF PLANNING, MINISTER OF STATE IN THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION, MINISTER OF STATE OF THE DEPARTMENT OF ADMINISTRATIVE REFORMS AND PUBLIC GRIEVANCES IN THE MINISTRY OF PERSONNEL, PUBLIC GRIEVANCES AND PENSIONS AND THE MINISTER OF STATE OF THE DEPARTMENT OF DISINVESTMENT (SHRI ARUN SHOURIE)

(a) The names of Centrally Sponsored Projects in Bihar are given in the Annexure.

(b) Out of 34 projects, 7 projects are on schedule and 4 projects have been completed.

(c) The total expenditure incurred is Rs.3,943.4 crores.

(d) 12 projects are running behind their approved original schedule and 11 projects do not have any definite date of commissioning..

(e) The cost of these projects has increased from the original approved cost of Rs. 7,043.3 crores to the now anticipated cost of Rs.10,016.2 crores, i.e., by 42 %.

Annexure to Lok Sabha Unstarred Que. No 1538

List of Projects in BIHAR (As on 31/03/2000)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY (RVSD)	DATE OF APPRO- VED ORGNL (L.REP.)	DATE OF COMMISSIONING ANTI- CIPA- TED (REVISED)	TIME OVERRUN (% ON ORIGINAL)	COST APPROVED ORIGINAL	COST ANTICIPATED REVIS- ED (REVISED)	% OVER RUN ON ORIGINAL	EXPENDITURE UPTO 3/2000	PHYSICAL PROGRESS (%)
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
SECTOR: ATOMIC ENERGY										
UCIL										
-										
1.	NARWAPAHAR J`GUDA UMILL SINGHBUM BIHAR	TPY 326 U308	1989/04 1994/11	1993/12 1995/09	55 71	495.54 311.41	306.74	-38 -1	303.21	3.53 COMPLETED
SECTOR: COAL										
BCCL										
-										
2.	POOTKEE BALIHARI UG DHANBAD BIHAR	3.00 1.00 MTY	1983/12 1997/04	1994/03 2000/03	2001/03 6	199.87 199.87	181.94	-9 -9	167.94	14.00

3. MADHUBAND WASHERY DHANBAD BIHAR	2.50 1.13 MTY	1985/03 1993/10	1988/12 1995/03	2000/03	60 50	71.91 194.18	194.18	170 0	190.77	3.41	UNDER COMMISSIONING		
4. BLOCK-III OC MTY DHANBAD BIHAR	0.45	1991/08 1998/03	1998/03 N.A.	N.A.	N.A.	45.97 0	45.97	0	15.55	30.42			
5. SULUNGA OC MTY DHANBAD BIHAR	0.7	1997/09	2001/03 0	2001/03	0	41.60 0	41.60	0	5.65	35.95			
6. VISWAKARMA OC MTY DHANBAD BIHAR	0.7	1997/08	2001/03	2002/03	12 28	44.74	44.74	0 0	0.84	43.90			
CCL													
7 PAREJ OC MTY HAZARIBAGH BIHAR	1.75 1993/03	1991/08	1998/03 46	2001/03	36	116.19 46	169.74	46	123.67	46.07			
8. RAY-BACHRA UG RANCHI BIHAR	0.60 MTY	1991/03	1997/03	2000/03	36 50	30.19	30.19	0 0	17.51	12.68			
9. PAREJ EAST UG HAZARIBAGH BIHAR	0.30 MTY	1992/09	1999/03 2001/03	N.A.	N.A. N.A.	29.34 0	29.34	0	1.10	28.24			
10. J.P.RLY LINE 1991/03 1997/06 BOKARO BIHAR		1982/02 23	1985/03 48.78	2000/12	42 0	15.93	48.78	206	35.56	13.22			
11. SANGAM EXP OC HAZARIBAGH BIHAR	0.50 MT	1995/02	1998/03	2001/03	36 97	32.66	32.66	0 0	12.70	19.96			
12. KD HASALONG EXP OC BIHAR	4.50 MTY	1995/12	2000/03	2000/03	0 0	214.93	313.43	46 46	237.56	75.87	COMPLETED		
13. JHARKHAND OC MTY BIHAR	1.0	1998/10	2004/03 0	2004/03	0	110.89 0	110.89	0	14.54	96.35			
ECL													
14. RAJMAHAL OC MT GONDA BIHAR	1.5	1996/09 2004/03	2002/03 N.A.	N.A.	N.A.	46.86 0	46.86	0	-	46.86			
SECTOR: STEEL													
SAIL - 15. MDRN OF BOK-ARO STEEL-I DHANBAD BIHAR	MTPA 3.955 MTPAS 4.5	1993/07 1994/08	1997/07	2000/01	30 63	1625.79 1792.90	2468.18	52 38	2	2132.69	335.49 (COMPLETED)		
16. REBUILD COKE B`RY3-BOKARO DHANBAD BIHAR		1995/08	1998/08	2000/07	23 64	88.59	88.59	0 0	73.75	14.84			
SECTOR: PETROLEUM													
IOC													

17. BARAUNI REF. EXPANSION BARAUNI BIHAR	MMTPA 3	1999/02	2002/02	2002/05	3 8	1803.00	1803.00	0 0	251.45	1551.55
18. REPLACMNT OF BRAUNI-PATNA		1999/90	2002/01	2002/01	0 0	94.88	94.88	0 0	-	94.88
BIHAR										
SECTOR: POWER										
DVC										
19. PANCHET HILL II HEP DHANBAD BIHAR	MW 40	1978/01	1983/01	N.A. N.A.	N.A.	16.03	82.09	412 412	49.22	32.87
NHPC										
-										
20. KOEL KARO HEP RANCHI/SNG BIHAR	MW 710	1981/06 1991/11	1999/11 1999/11	N.A. N.A.	N.A.	444.67 1292.82	2368.42	433 83	33.90	2334.52
P.GRID										
21. KOEL KARO TR . LINE JAMSHEDPUR BIHAR	CKM 215	1991/11	1998/03	N.A. N.A.	N.A.	52.59	52.59	0 0	-	52.59
SECTOR: RAILWAYS										
GC										
22. HAJIPUR-BACHWARA,NER	KMS 71.45	1996/04	1997/09	N.A. N.A.	N.A.	60.60	60.60	0 0	72.36	-11.76
BIHAR										
23. PH I:MANSI-SAHARSA,NER	KMS 43.61	1996/04	N.A.	N.A. N.A.	N.A.	55.11	48.39	-12 -12	20.51	27.88
BIHAR										
24. RANCHI-LOHA-RDAGA,SER		1997/04	N.A.	N.A. N.A.	N.A.	193.78	193.78	0 0	2.85	190.93
BIHAR										
NL										
25. SAKRI-HASSANPUR NER BIHAR	KMS 76	1996/12	N.A.	N.A. N.A.	N.A.	96.03	89.70	-7 -7	17.35	72.35
26. MUZAFFARPUR-S`MARHI,NER	KMS 62.72	1997/03	N.A.	N.A. N.A.	N.A.	100.00	100.00	0 0	1.11	98.89
BIHAR										
27. KHAGARIA-K`ASTHAN,NER	KMS 44	1997/03	N.A.	N.A. N.A.	N.A.	78.23	78.23	0 0	0.71	77.52
BIHAR										
28. ARA-SASARAMER	KMS 98	1997/07	N.A.	N.A. N.A.	N.A.	120.00	145.00	21 21	2.14	142.86
BIHAR										
29. KODERMA- R ANCHI(BARKNA RANCHI BIHAR	KMS 189	1999/03	2005/07	2005/07	0 0	491.19	491.19	0 0	0.48	490.71
RE										
30. GUMIA-PATRATU	KMS 72	1992/03	1997/03 1998/03	N.A. N.A.	N.A.	27.25 32.64	32.64	20 0	31.92	0.72
BIHAR										
WS&PU										
31. 50DIESEL LO-CO SHD,S`PUR NER BIHAR	LOCOS 50	1996/12	N.A.	N.A. N.A.	N.A.	23.68	23.68	0 0	11.63	12.05

32. BARAUNI-FAC. ROH WAGONS NER BIHAR	250 ROH/MTH	1997/07	2002/03	2002/03	0 0	25.00	25.00	0 0	-	25.00
33. SETTINGUP OF EL.LOCO SHED BOKARO BIHAR	100 ELECTRIC LOCOS SHED	1996/04	2001/03	2001/03	0 0	22.36	22.36	0 0	0.35	22.01
SECTOR: SURFACE TRANSPORT										
RD&BR										
34. NH2:IMP. IN BIHAR(NHAI)	KMS 42.69	1995/03	1999/06	2000/06	12 24	127.89 150.67	150.67	18 0	114.37	36.30
BIHAR										

LEGENDS
-
L.REP.: Last Reported
UCIL : Uranium Corporation of India Ltd.
BCCL : Bharat Coking Coalfields Ltd.
CCL : Central Coalfields Ltd.
ECL : Eastern Coalfields Ltd.
SAIL : Steel Authority of India Ltd.
IOC : Indian Oil Corporation.
DVC : Damodar Valley Corporation.
NHPC : National Hyro-Electric Power Corporation.
P.GRID: Power Grid Corporation of India
NL : New Lines
GC : Gauge Conversion
RE : Railway Electrification
WS&PU : Work Shop & Production Unit
RD&BR : Roads and Bridges